



# Memo

**To: Peter Thomas, CAO**

**From: Jim Uhl**

**Date: August 12, 2021**

**Re: General Update**

---

## **Lift Station Project**

**I had a meeting with Urban Systems yesterday afternoon. Here are some of the details.**

- 1) The physical project is complete. There are a few ongoing alarm issues, but they are resolving themselves as we go.**
- 2) We are still missing the Operation and Maintenance manuals as well as the Record Drawings. These are important and are holding up the work for Substantial Completion and finalization of the work. We are going to resolve this in the next day or two.**
- 3) There was a request for some consideration of additional Engineering costs. While some of these may be justified by the slower than expected construction, two commissioning trips, and these work on the above noted details, I am waiting for details before considering a recommendation.**
- 4) We are currently well under budget. Our approved funding budget was about \$578,000. We are currently sitting at about \$535,000 (without my time) so will not exceed the approved amount.**

## **Weir Construction**

- 1) The current projected start date is August 23. No other information is available.**